

PLANNED MAINTENANCE SCHEDULE FOR CEB POWER PLANTS - 2023

During the latter part of November 2022, Ceylon Electricity Board has conducted several planning exercises to prepare the electricity dispatch schedule for year 2023. CEB analyzed more than twenty scenarios with different attributes analyzing the past hydrological data, demand forecast, present economic parameters & projections, and plant availability.

Further, CEB critically analyzed the current economic constraints and shipping constraints to import required coal quantities when preparing the dispatch schedule for year 2023. In addition, CEB critically reviewed the proposed planned maintenance program of the power plants and finalized the planned maintenance schedule for year 2023 to optimize the generation from available power plants.

Power Plant	Unit	Planned Maintenance	Start Date	End Date	Status
Laxapana Complex					
New Laxapana	U 02	A/M* & Upper Guide bearing oil leak repiar	24.12.2022	01.02.2023	Completed
Old Laxapana	U 01	A/M	18.02.2023	03.03.2023	Completed
Old Laxapana	U 03	A/M	08.03.2023	21.03.2023	Ongoing
Polpitiya	U 01	A/M & Runner Polishing	15.12.2022	11.01.2023	Completed
Polpitiya	U 02	A/M & Runner Polishing	15.01.2023	05.02.2023	Completed
Wimalasurendra	U 02	A/M	06.02.2023	17.03.2023	Ongoing
Canyon	U 02	A/M	01.12.2023	30.12.2023	Planned
Mahaweli Complex					
Kotmale	U 02	A/M	20.04.2023	10.05.2023	Planned
Kotmale	U 03	A/M	11.05.2023	01.06.2023	Planned
Victoria	U 01	A/M	01.06.2023	05.07.2023	Planned
Victoria	U 03	A/M	06.07.2023	11.08.2023	Planned
Randenigala	U 01	A/M	15.09.2023	06.10.2023	Planned
Rantabe	U 01	A/M	01.08.2023	21.08.2023	Planned
Rantabe	U 02	A/M	22.08.2023	11.09.2023	Planned
Ukuwela	U 02	Head Cover Replacement	11.08.2022	10.04.2023	Ongoing
Ukuwela	U 01	Head Cover Replacement	08.08.2023	06.10.2023	Planned
Bowatenna	U 01	A/M	16.07.2023	07.08.2023	Planned
Upper Kotmale	U 01	A/M	18.02.2023	10.03.2023	Completed
Upper Kotmale	U 02	A/M	14.03.2023	04.04.2023	Ongoing
Samanala Complex					
Kukuleganga	U 01 & 02	U 01 MIV Repair & Tunnel Inspection	02.01.2023	10.04.2023	Ongoing
Samanalawewa	U 01	A/M	08.07.2023	04.08.2023	Planned
Lakvijaya Power Station (Norochcholai Coal Power Plant)					
Lakvijaya	U 01	Level C	12.04.2023	12.05.2023	Planned
Lakvijaya	U 02	Level C	13.05.2023	12.06.2023	Planned
Lakvijaya	U 03	Level A	13.06.2023	30.09.2023	Planned
Thermal Complex					
Sapugaskanda B	U 07	36000 hrs	02.01.2023	16.03.2023	Ongoing
Sapugaskanda B	U 10	6000 hrs	27.03.2023	27.04.2023	Planned
Barge Mounted	U 01-04	Plant shutdown	15.12.2023	24.12.2023	Planned

*A/M - Annual Maintenance

